

**QUICK START
EXPENDITURE FORECAST TO DECEMBER 31, 2005**

Attachment 2

PROJECT	ACTIVITY	TO DATE EXPENDITURE AS OF MARCH 31, 2005	APPROVED TOTAL COST (within \$150 millions)	APPROVED TOTAL COST (beyond \$150 millions)	PROPOSED ADDITIONAL COSTS	TOTAL
CONCEPT DEFINITION	Enhanced Quick Start	534,288	534,288			534,288
	Financial Planning	304,125	304,125			304,125
	Sub-Total	838,413	838,413			838,413
BUSES	Preliminary Engineering	80,363	80,363			80,363
	Detail Design	213,877	232,829			232,829
	Supply of buses	4,764,061	52,961,204			52,961,204
	Quality Assurance	198,845	1,581,467			1,581,467
	Sub-Total	5,257,146	54,855,863			54,855,863
RUNNING WAYS	Preliminary Design	1,356,803	1,356,803			1,356,803
	Detail Design	4,550,910	3,770,411			3,770,411
	Construction	5,526,598	12,212,700			12,212,700
	Sub-Total	11,434,311	17,339,915			17,339,915
FACILITY	Preliminary Design	425,001	425,001			425,001
	Detail Design	2,161,248	3,490,926			3,490,926
	Construction	6,201,970	28,724,255			28,724,255
	Sub-Total	8,788,220	32,640,182			32,640,182
ITS	Preliminary Design	331,184	331,184			331,184
	Detail Design	1,635,233	2,227,613			2,227,613
	Construction+Purchase of equipment + Installation	4,873,525	19,587,865			19,587,865
	Sub-Total	6,839,942	22,146,662			22,146,662
OTHER CONTRACT RELATED COST	Design- Build support incurred by YC02 upon work plan completed	647,347	1,903,492			1,903,492
	Insurance	1,447,240	1,447,240			1,447,240
	Bond	982,295	982,295			982,295
	Financing on warranty hold back	-	221,000			221,000
	Contingency-Design & Build Contract Completion Bonus	-	380,000			380,000
	Contingency-others	-	1,674,072			1,674,072
	Sub-Total	3,076,882	6,608,099			6,608,099
COMMUNICATION, ETC	Branding	986,786	434,217	1,052,000		1,486,217
	Marketing	896,265	896,265	1,948,000		2,844,265
	Sub-Total	1,883,051	1,330,482	3,000,000		4,330,482
OPERATING AND MAINTENANCE MOBILIZATION	Property					
	(1) - Acquisition	5,696,541		5,696,541		5,696,541
	- Improvement	164,788		1,837,887		1,837,887
	Fare policy	220,571	220,571			220,571
	Service Integration Planning	514,665	514,665			514,665
	Operating contract procurement	844,253	1,095,226	45,000		1,140,226
	Other Operating and Maintenance incurred by YC02 upon work plan completed	541,426	-	2,562,622		2,562,622
	* Sub-Total	7,982,244	1,830,462	10,142,050		11,972,512
PROJECT MANAGEMENT		5,471,779	6,763,290			6,763,290
REGIONAL OVERSIGHT	External consulting					
	- Legal	452,611	452,611			452,611
	- Cost Confidence Process incurred by YC02	406,582	406,582			406,582
	- Cost Confidence Process incurred by other consultants	388,611	290,812	97,800		388,611
	- Monitor for Design-Build Contract	2,113,122	2,605,787		900,000	3,505,787
	* - Others	234,676		280,199		280,199
	* - Internal Department Cost	2,501,787	-	3,042,212		3,042,212
	Sub-Total	6,097,389	3,755,791	3,420,210	900,000	8,076,001
	TOTAL	57,669,375	148,109,159	16,562,260	900,000	165,571,419

Note: (*) Not eligible for subsidy