

**QUICK START
EXPENDITURE FORECAST TO DECEMBER 31, 2006**

Council Attachment 2

PROJECT	ACTIVITY	TO DATE EXPENDITURE AS OF MARCH 31, 2006	APPROVED TOTAL COST (within \$150 millions)	APPROVED TOTAL COST (beyond \$150 millions)	PROPOSED ADDITIONAL COSTS	TOTAL
CONCEPT DEFINITION	Enhanced Quick Start	534,288	534,288			534,288
	Financial Planning	304,125	304,125			304,125
	Sub-Total	838,413	838,413			838,413
BUSES	Preliminary Engineering	80,363	80,363			80,363
	Detail Design	213,877	232,829			232,829
	Supply of buses	52,098,832	52,098,832	4,463,416		56,562,248
	Quality Assurance	797,497	982,647	-		982,647
	Sub-Total	53,190,569	53,394,671	4,463,416		57,858,088
RUNNING WAYS	Preliminary Design	1,356,803	1,356,803			1,356,803
	Detail Design	4,881,312	4,003,254			4,003,254
	Construction	10,358,185	12,696,342			12,696,342
	Sub-Total	16,596,300	18,056,399			18,056,399
FACILITY	Preliminary Design	425,001	425,001			425,001
	Detail Design	2,921,964	2,887,077			2,887,077
	Construction	25,851,491	29,343,699	450,000		29,793,699
	Sub-Total	29,198,456	32,655,778	450,000		33,105,778
ITS	Preliminary Design	331,184	331,184			331,184
	Detail Design	2,403,238	3,098,872			3,098,872
	Construction+Purchase of equipment + Installation	14,581,938	18,111,148			18,111,148
	Sub-Total	17,316,361	21,541,204			21,541,204
OTHER CONTRACT RELATED COST	Design- Build support incurred by YC02	1,421,038	1,421,038			1,421,038
	Insurance	1,447,240	1,447,240			1,447,240
	Bond	982,295	982,295			982,295
	Financing on warranty hold back	-	221,000			221,000
	Contingency-Design & Build Contract Completion Bonus	380,000	380,000			380,000
	Contingency-others	-	1,519,520			1,519,520
	Sub-Total	4,230,573	5,971,093			5,971,093
COMMUNICATION, ETC	Branding	3,100,128	434,217	2,665,911		3,100,128
	Marketing	896,265	896,265	-		896,265
	Sub-Total	3,996,393	1,330,482	2,665,911		3,996,393
OPERATING AND MAINTENANCE MOBILIZATION	Property					
	(1) - Acquisition	5,696,611		6,054,761		6,054,761
	- Improvement	1,131,863		1,275,000		1,275,000
	Fare policy	323,075	220,571	102,504		323,075
	Service Integration Planning	514,665	514,665			514,665
	Operating and Maintenance related to D&B contract	548,533	548,533			548,533
	Operating and Maintenance related to operation contract	1,964,872	533,375	1,431,497		1,964,872
	Other Operating and Maintenance costs	872,925	-	872,925		872,925
	Connex equipment	-	-	1,206,489		1,206,489
	* Sub-Total	11,052,544	1,817,144	10,943,176		12,760,320
PROJECT MANAGEMENT		7,152,904	7,152,904			7,152,904
REGIONAL OVERSIGHT	External consulting					
	- Legal	771,157	552,610	218,547		771,157
	- Cost Confidence Process incurred by YC02	406,582	406,582			406,582
	- Cost Confidence Process incurred by other consultants	388,611	290,812	97,800		388,611
	- Monitor for Design-Build Contract	3,407,328	3,407,328			3,407,328
	* - Others	259,964	-	259,964		259,964
	* - Internal Department Cost	3,657,147	-	4,186,382		4,186,382
	Sub-Total	8,890,789	4,657,332	4,762,692		9,420,023
	TOTAL	152,463,302	147,415,419	23,285,195		170,700,614