

Table 2

**QUICK START
EXPENDITURE FORECAST TO DECEMBER 31, 2005**

PROJECT CONCEPT DEFINITION	ACTIVITY	TO DATE EXPENDITURE AS OF NOVEMBER 30, 2004	APPROVED TOTAL COST	PROPOSED ADDITIONAL COST	TOTAL
BUSES	Enhanced Quick Start Financial Planning	534,540 304,125	534,540 304,125		534,539.74 304,124.97
	Sub-Total	838,665	838,665		838,664.71
RUNNING WAYS	Preliminary Engineering Detail Design	80,363 179,808	80,363 232,475		80,363 232,475
	Supply of buses Quality Assurance	4,300,261 129,165	46,601,204 1,578,760		46,601,204 1,578,760
	Sub-Total	4,689,597	48,492,802		48,492,802
FACILITY	Preliminary Design Detail Design Construction	1,356,803 4,011,636 3,438,835	1,356,803 3,695,415 11,886,167		1,356,803 3,695,415 11,886,167
	Sub-Total	8,807,275	16,938,386		16,938,386
ITS	Preliminary Design Detail Design Construction	425,001 1,736,004 1,582,727	425,001 2,434,221 17,090,955		425,001 2,434,221 17,090,955
	Sub-Total	3,743,732	19,950,178		19,950,178
OTHER CONTRACT RELATED COST	Preliminary Design Detail Design Construction+Purchase of equipment + Installer	331,184 1,167,149 2,335,748	331,184 3,304,523 29,360,676		331,184 3,304,523 29,360,676
	Sub-Total	3,834,081	32,996,384		32,996,384
COMMUNICATION, ETC	Design- Build support incurred by YC02 upon work plan com Insurance Bond	239,479 1,447,240 -	1,903,492 1,447,240 1,075,031		1,903,492 1,447,240 1,075,031
	Financing on warranty hold back Contingency-Design & Build Contract Completion Bonus Contingency-others	- - -	221,000 380,000 10,165,347		221,000 380,000 10,165,347
	Sub-Total	1,686,719	15,192,110		15,192,110
OPERATING AND MAINTENANCE MOBILIZATION	Branding Marketing	372,913 901,681	1,486,217 901,681		1,486,217 901,681
	Sub-Total	1,274,594	2,387,898	1,848,701	4,236,599
PROJECT MANAGEMENT REGIONAL OVERSIGHT	Property Fare policy Service Integration Planning Operating contract procurement Other Operating and Maintenance incurred by YC02 upon w * Sub-Total	5,768,676.18 215,794 503,521 717,351 - 7,205,343	5,768,676.18 1,837,887.00 215,794 503,521 1,116,410 2,562,622 12,004,911	2,000,000 2,000,000	7,768,676 1,837,887 215,794 503,521 1,116,410 2,562,622 14,004,911
	External consulting - Legal - Cost Confidence Process incurred by YC02 - Cost Confidence Process incurred by other consultants - Monitor for Design-Build Contract * - Internal Department Cost Sub-Total	4,825,706 452,611 406,582 285,219 1,411,034 188,564 2,105,579 4,849,588	6,758,288 452,611 406,582 285,219 2,605,787 230,716 1,883,881 5,864,796	 400,000 1,012,741 1,412,741	6,758,288 452,611 406,582 285,219 3,005,787 230,716 2,896,622 7,277,537
	TOTAL	41,755,239	161,424,417	5,261,442	166,685,559

Note:

(1) South Satellite facility location yet to be confirmed, cost range between \$2 million - \$6 million depending on the site.

(*) Not eligible for subsidy