

STAGE 1
EXPENDITURES TO DECEMBER 31, 2005

Attachment 1

PROJECT	ACTIVITY	AS OF DECEMBER 31, 2005	APPROVED TOTAL COST (within \$150 millions)	APPROVED TOTAL COST (beyond \$150 millions)	PROPOSED ADDITIONAL COSTS	TOTAL
CONCEPT DEFINITION	Data collection Network Configuration Transportation Planning Program (Preliminary) Implementation plan Sub-total	1,684,048		1,684,048		1,684,048
ENVIRONMENTAL ASSESSMENTS		4,221,974		4,285,829		4,285,829
FINANCIAL PLANNING, LEGAL AND ANALYSIS	Business Case Financial Strategy and Financial Models Incorporation of Rapidco Sub-total	1,051,030		1,051,030		1,051,030
COMMUNICATION	Branding Marketing Government Relations Sub-total	926,514		974,400		974,400
PROJECT MANAGEMENT		1,779,634		1,779,634		1,779,634
	TOTAL	9,663,200		9,774,942		9,774,942

**QUICK START
EXPENDITURE FORECAST TO DECEMBER 31, 2005**

Attachment 2

PROJECT	ACTIVITY	TO DATE EXPENDITURE AS OF DECEMBER 31, 2005	APPROVED TOTAL COST (within \$150 millions)	APPROVED TOTAL COST (beyond \$150 millions)	PROPOSED ADDITIONAL COSTS	TOTAL
CONCEPT DEFINITION	Enhanced Quick Start	534,288	534,288			534,288
	Financial Planning	304,125	304,125			304,125
	Sub-Total	838,413	838,413			838,413
BUSES	Preliminary Engineering	80,363	80,363			80,363
	Detail Design	213,877	232,829			232,829
	Supply of buses	51,376,685	52,096,294			52,096,294
	Quality Assurance	730,056	1,698,647			1,698,647
	Sub-Total	52,400,980	54,108,133			54,108,133
RUNNING WAYS	Preliminary Design	1,356,803	1,356,803			1,356,803
	Detail Design	4,797,003	4,003,254			4,003,254
	Construction	10,058,266	12,898,342			12,898,342
	Sub-Total	16,212,072	18,258,399			18,258,399
FACILITY	Preliminary Design	425,001	425,001			425,001
	Detail Design	2,752,641	2,582,428			2,582,428
	Construction	24,912,175	29,570,316	450,000		30,020,316
	Sub-Total	28,089,818	32,577,746	450,000		33,027,746
ITS	Preliminary Design	331,184	331,184			331,184
	Detail Design	2,326,739	3,098,872			3,098,872
	Construction+Purchase of equipment + Installation	12,699,739	18,118,148			18,118,148
	Sub-Total	15,357,663	21,548,204			21,548,204
OTHER CONTRACT RELATED COST	Design- Build support incurred by YC02	1,334,965	1,494,272			1,494,272
	Insurance	1,447,240	1,447,240			1,447,240
	Bond	982,295	982,295			982,295
	Financing on warranty hold back	-	221,000			221,000
	Contingency-Design & Build Contract Completion Bonus	190,000	380,000			380,000
	Contingency-others	-	1,722,050			1,722,050
	Sub-Total	3,954,500	6,246,857			6,246,857
COMMUNICATION, ETC	Branding	2,938,288	434,217	2,980,270		3,414,487
	Marketing	896,265	896,265	-		896,265
	Sub-Total	3,834,553	1,330,482	2,980,270		4,310,752
OPERATING AND MAINTENANCE MOBILIZATION	Property					
	(1) - Acquisition	5,696,611		6,054,761		6,054,761
	- Improvement	1,201,349		1,275,000		1,275,000
	Fare policy	316,615	220,571	100,381		320,952
	Service Integration Planning	514,665	514,665			514,665
	Operating and Maintenance related to D&B contract	501,483	556,729			556,729
	Operating and Maintenance related to operation contract	2,067,025	533,375	1,890,298		2,423,673
	Other Operating and Maintenance costs	537,453	-	625,443		625,443
	* Sub-Total	10,835,201	1,825,340	9,945,883		11,771,223
PROJECT MANAGEMENT		6,877,965	7,112,097			7,112,097
REGIONAL OVERSIGHT	External consulting					
	- Legal	769,040	552,610	216,430		769,040
	- Cost Confidence Process incurred by YC02	406,582				406,582
	- Cost Confidence Process incurred by other consultants	388,611	290,812	97,800		388,611
	- Monitor for Design-Build Contract	3,407,328	3,407,328			3,407,328
	* - Others	259,964		259,964		259,964
	* - Internal Department Cost	3,337,678	-	3,565,777		3,565,777
	Sub-Total	8,569,202	4,657,332	4,139,969		8,797,301
	TOTAL	146,970,366	148,503,003	17,516,122		166,019,125

**CORPORATE EXPENDITURES
FORECAST TO DECEMBER 31, 2005**

Attachment 3

PROJECT	TO DATE EXPENDITURE AS OF DECEMBER 31, 2005	APPROVED TOTAL COST (within \$150 millions)	APPROVED TOTAL COST (beyond \$150 millions)	PROPOSED ADDITIONAL COST	TOTAL
Rapidco Office	1,249,388		1,303,874		1,303,874
Business Relationship - Legal - Finance					
Sub-Total	2,418,679	1,492,772	928,051		2,420,823
Total	3,668,066	1,492,772	2,231,926		3,724,697

TOTAL , TABLE 1, 2, 3	160,301,633	149,995,774	29,522,990		179,518,764
TOTAL , TABLE 1, 2,3, 4	161,312,639	149,995,774	31,322,300		181,318,075

**FUTURE PHASES OF FULL BUILD
EXPENDITURES TO DECEMBER 31, 2005**

Attachment 4

PROJECT	TO DATE EXPENDITURE AS OF DECEMBER 31, 2005	APPROVED TOTAL COST (within \$150 millions)	APPROVED TOTAL COST (beyond \$150 millions)	PROPOSED ADDITIONAL COSTS	Total
PRELIMINARY ENGINEERING FOR THE NEXT SEGMENT					-
FULL BUILD SYSTEM PLANNING AND PROJECT MANAGEMENT	451,691		456,249		456,249
JOINT DEVELOPMENT & FINANCIAL SERVICES	237,421		240,062		240,062
SERVICE INTEGRATION (ENTERPRISE DRIVE)	<u>321,894</u>		<u>1,103,000</u>		<u>1,103,000</u>
Total	<u>1,011,007</u>		<u>1,799,311</u>		<u>1,799,311</u>