

STAGE 1
EXPENDITURES TO OCTOBER 31, 2005

Attachment 1

PROJECT	ACTIVITY	TO DATE EXPENDITURE AS OF OCTOBER 31, 2005	APPROVED TOTAL COST (within \$150 millions)	APPROVED TOTAL COST (beyond \$150 millions)	PROPOSED ADDITIONAL COSTS	TOTAL
CONCEPT DEFINITION	Data collection Network Configuration Transportation Planning Program (Preliminary) Implementation plan Sub-total	1,684,048		1,684,048		1,684,048
ENVIRONMENTAL ASSESSMENTS		4,161,222		4,228,336		4,228,336
FINANCIAL PLANNING, LEGAL AND ANALYSIS	Business Case Financial Strategy and Financial Models Incorporation of Rapidco Sub-total	1,051,030		1,051,030		1,051,030
COMMUNICATION	Branding Marketing Government Relations Sub-total	926,514		974,400		974,400
PROJECT MANAGEMENT		1,598,906		1,779,634		1,779,634
	TOTAL	9,421,721		9,717,449		9,717,449

**QUICK START
EXPENDITURE FORECAST TO DECEMBER 31, 2005**

Attachment 2

PROJECT	ACTIVITY	TO DATE EXPENDITURE AS OF OCTOBER 31, 2005	COST (within \$150 millions)	APPROVED TOTAL COST (beyond \$150 millions)	PROPOSED ADDITIONAL COSTS	TOTAL
CONCEPT DEFINITION	Enhanced Quick Start Financial Planning Sub-Total	534,288 304,125 838,413	534,288 304,125 838,413			534,288 304,125 838,413
BUSES	Preliminary Engineering Detail Design Supply of buses Quality Assurance Sub-Total	80,363 213,877 41,598,496 576,983 42,469,719	80,363 232,829 52,096,294 1,692,264 54,101,750			80,363 232,829 52,096,294 1,692,264 54,101,750
RUNNING WAYS	Preliminary Design Detail Design Construction Sub-Total	1,356,803 4,748,181 9,218,351 15,323,335	1,356,803 4,003,254 12,902,291 18,262,349			1,356,803 4,003,254 12,902,291 18,262,349
FACILITY	Preliminary Design Detail Design Construction Sub-Total	425,001 2,491,758 21,880,385 24,797,144	425,001 2,582,428 29,650,827 32,658,257	450,000 450,000		425,001 2,582,428 30,100,827 33,108,257
ITS	Preliminary Design Detail Design Construction+Purchase of equipment + Installation Sub-Total	331,184 2,185,354 11,566,606 14,083,144	331,184 3,098,872 18,822,940 22,252,996			331,184 3,098,872 18,822,940 22,252,996
OTHER CONTRACT RELATED COST	Design- Build support incurred by YC02 Insurance Bond Financing on warranty hold back Contingency-Design & Build Contract Completion Bonus Contingency-others Sub-Total	1,161,657 1,447,240 982,295 - 190,000 - 3,781,192	1,844,596 1,447,240 982,295 221,000 380,000 406,420 5,281,551			1,844,596 1,447,240 982,295 221,000 380,000 406,420 5,281,551
COMMUNICATION, ETC	Branding Marketing Sub-Total	2,061,928 896,265 2,958,193	434,217 896,265 1,330,482	3,000,000 - 3,000,000		3,434,217 896,265 4,330,482
OPERATING AND MAINTENANCE MOBILIZATION	Property (1) - Acquisition - Improvement Fare policy Service Integration Planning Operating and Maintenance related to D&B contract Operating and Maintenance related to operation contract Other Operating and Maintenance costs * Sub-Total	5,696,611 1,097,685 308,952 514,665 388,730 1,577,213 632,836 10,216,693	220,571 514,665 557,168 533,375 - 1,825,779	6,054,761 1,275,000 91,405 1,825,540 699,177 9,945,883		6,054,761 1,275,000 311,976 514,665 557,168 2,358,915 699,177 11,771,662
PROJECT MANAGEMENT		6,383,953	6,813,628			6,813,628
REGIONAL OVERSIGHT	External consulting - Legal - Cost Confidence Process incurred by YC02 - Cost Confidence Process incurred by other consultants - Monitor for Design-Build Contract * - Others * - Internal Department Cost Sub-Total	452,611 406,582 388,611 3,352,239 259,964 3,249,443 8,109,449	452,611 406,582 290,812 3,407,328 - 4,557,332	97,800 259,964 3,565,777 3,923,540		452,611 406,582 388,611 3,407,328 259,964 3,565,777 8,480,872
TOTAL		128,961,233	147,922,537	17,319,423		165,241,960

**CORPORATE EXPENDITURES
FORECAST TO DECEMBER 31, 2005**

Attachment 3

PROJECT	TO DATE EXPENDITURE AS OF OCTOBER 31, 2005	APPROVED TOTAL COST (within \$150 millions)	APPROVED TOTAL COST (beyond \$150 millions)	PROPOSED ADDITIONAL COST	TOTAL
Rapidco Office	1,413,488		1,703,874		1,703,874
Business Relationship - Legal - Finance					
Sub-Total	2,500,896	2,045,382	475,441		2,520,822
Total	3,914,384	2,045,382	2,179,315		4,224,696

TOTAL , TABLE 1, 2, 3	142,297,338	149,967,918	29,216,186		179,184,105
TOTAL , TABLE 1, 2,3, 4	143,305,985	149,967,918	31,000,896		180,968,815

**FUTURE PHASES OF FULL BUILD
EXPENDITURES TO OCTOBER 31, 2005**

Attachment 4

PROJECT	TO DATE EXPENDITURE AS OF OCTOBER 31, 2005	APPROVED TOTAL COST (within \$150 millions)	APPROVED TOTAL COST (beyond \$150 millions)	PROPOSED ADDITIONAL COSTS	Total
PRELIMINARY ENGINEERING FOR THE NEXT SEGMENT					
FULL BUILD SYSTEM PLANNING AND PROJECT MANAGEMENT	451,691		456,249		456,249
JOINT DEVELOPMENT & FINANCIAL SERVICES	235,062		225,461		225,461
SERVICE INTEGRATION (ENTERPRISE DRIVE)	321,894		1,103,000		1,103,000
Total	1,008,648		1,784,710		1,784,710