

STAGE 1
EXPENDITURES TO SEPTEMBER 30, 2005

Attachment 1

PROJECT	ACTIVITY	AS OF SEPTEMBER 30, 2005	APPROVED TOTAL COST (within \$150 millions)	APPROVED TOTAL COST (beyond \$150 millions)	PROPOSED ADDITIONAL COSTS	TOTAL
CONCEPT DEFINITION	Data collection Network Configuration Transportation Planning Program (Preliminary) Implementation plan Sub-total	1,684,048.04		1,684,048		1,684,048
ENVIRONMENTAL ASSESSMENTS		4,214,372		4,286,198		4,286,198
FINANCIAL PLANNING, LEGAL AND ANALYSIS	Business Case Financial Strategy and Financial Models Incorporation of Rapidco Sub-total	1,051,030.41		1,051,030		1,051,030
COMMUNICATION	Branding Marketing Government Relations Sub-total	926,514		974,400		974,400
PROJECT MANAGEMENT		1,598,906		1,779,634		1,779,634
	TOTAL	9,474,870		9,775,310		9,775,310

**QUICK START
EXPENDITURE FORECAST TO DECEMBER 31, 2005**

Attachment 2

PROJECT	ACTIVITY	AS OF SEPTEMBER 30, 2005	APPROVED TOTAL COST (within \$150 millions)	APPROVED TOTAL COST (beyond \$150 millions)	PROPOSED ADDITIONAL COSTS	TOTAL
CONCEPT DEFINITION	Enhanced Quick Start	534,288	534,288			534,287.75
	Financial Planning	304,125	304,125			304,125.27
	Sub-Total	838,413	838,413			838,413
BUSES	Preliminary Engineering	80,363	80,363			80,363.08
	Detail Design	213,877	232,829			232,829.19
	Supply of buses	34,837,859	52,096,294			52,096,293.72
	Quality Assurance	497,589	1,692,264			1,692,263.87
	Sub-Total	35,629,688	54,101,750			54,101,750
RUNNING WAYS	Preliminary Design	1,356,803	1,356,803			1,356,803.50
	Detail Design	4,733,882	4,003,254			4,003,254.36
	Construction	8,795,447	12,902,291			12,902,291.07
	Sub-Total	14,886,133	18,262,349			18,262,349
FACILITY	Preliminary Design	425,001	425,001			425,001
	Detail Design	2,457,506	2,582,428			2,582,428
	Construction	19,979,404	29,650,827	450,000		30,100,827
	Sub-Total	22,861,912	32,658,257	450,000		33,108,257
ITS	Preliminary Design	331,184	331,184			331,184.32
	Detail Design	2,091,602	3,098,872			3,098,871.71
	Construction+Purchase of equipment + Installation	11,346,963	18,822,940			18,822,940.47
	Sub-Total	13,769,749	22,252,996			22,252,996
OTHER CONTRACT RELATED COST	Design- Build support incurred by YC02	1,113,566	1,844,596			1,844,596.00
	Insurance	1,447,240	1,447,240			1,447,240.00
	Bond	982,295	982,295			982,295.00
	Financing on warranty hold back	-	221,000			221,000.00
	Contingency-Design & Build Contract Completion Bonus	-	380,000			380,000.00
	Contingency-others	-	406,420			406,419.74
	Sub-Total	3,543,101	5,281,551			5,281,551
COMMUNICATION, ETC	Branding	1,780,331	434,217	3,000,000.00		3,434,217.17
	Marketing	896,265	896,265	-		896,264.55
	Sub-Total	2,676,596	1,330,482	3,000,000		4,330,482
OPERATING AND MAINTENANCE MOBILIZATION	Property					
	(1) - Acquisition	5,696,611.38		6,054,761.38		6,054,761.38
	- Improvement	1,059,328.56		1,275,000.00		1,275,000.00
	Fare policy	307,161	220,571			311,975.71
	Service Integration Planning	514,665	514,665	91,405.00		514,664.98
	Operating and Maintenance related to D&B contract	347,621	557,168			557,168.00
	Operating and Maintenance related to operation contract	1,502,302	533,375	1,825,540.00		2,358,915.33
	Other Operating and Maintenance costs	602,841	-	699,177.00		699,177.00
	* Sub-Total	10,030,530	1,825,779	9,945,883		11,771,662
PROJECT MANAGEMENT		6,271,761	6,813,628			6,813,628
REGIONAL OVERSIGHT	External consulting					
	- Legal	452,611	452,611			452,611
	- Cost Confidence Process incurred by YC02	406,582	406,582			406,582
	- Cost Confidence Process incurred by other consultants	388,611	290,812	97,800		388,611
	- Monitor for Design-Build Contract	3,352,239	3,407,328			3,407,328
	* - Others	259,964		259,964		259,964
	* - Internal Department Cost	3,169,005	-	3,565,777		3,565,777
	Sub-Total	8,029,011	4,557,332	3,923,540		8,480,872
TOTAL		118,536,892	147,922,537	17,319,423		165,241,960

**CORPORATE EXPENDITURES
FORECAST TO DECEMBER 31, 2005**

Attachment 3

PROJECT	AS OF SEPTEMBER 30, 2005	APPROVED TOTAL COST (within \$150 millions)	APPROVED TOTAL COST (beyond \$150 millions)	PROPOSED ADDITIONAL COST	TOTAL
Rapidco Office	1,364,890		1,703,874		1,703,874
Business Relationship - Legal - Finance					
Sub-Total	2,500,896	2,045,382	475,441		2,520,822
Total	3,865,786	2,045,382	2,179,315		4,224,696

TOTAL , TABLE 1, 2, 3	131,877,548	149,967,918	29,274,048		179,241,966
TOTAL , TABLE 1, 2,3, 4	132,745,010	149,967,918	31,058,758		181,026,676

**FUTURE PHASES OF FULL BUILD
EXPENDITURES TO SEPTEMBER 30, 2005**

Attachment 4

PROJECT	AS OF SEPTEMBER 30, 2005	APPROVED TOTAL COST (within \$150 millions)	APPROVED TOTAL COST (beyond \$150 millions)	PROPOSED ADDITIONAL COSTS	Total
PRELIMINARY ENGINEERING FOR THE NEXT SEGMENT					-
FULL BUILD SYSTEM PLANNING AND PROJECT MANAGEMENT	451,691		456,249		456,248.53
JOINT DEVELOPMENT & FINANCIAL SERVICES	222,771		225,461		225,461.40
SERVICE INTEGRATION (ENTERPRISE DRIVE)	193,000		1,103,000		1,103,000.00
Total	867,462		1,784,710		1,784,709.93