

Table 1

**STAGE 1**  
**EXPENDITURES TO December 31, 2004**

| PROJECT                                | ACTIVITY                                                                            | TO DATE EXPENDITURE | APPROVED TOTAL COST | PROPOSED ADDITIONAL COSTS | TOTAL     |
|----------------------------------------|-------------------------------------------------------------------------------------|---------------------|---------------------|---------------------------|-----------|
| CONCEPT DEFINITION                     | Data collection                                                                     |                     |                     |                           |           |
|                                        | Network Configuration                                                               |                     |                     |                           |           |
| ENVIRONMENTAL ASSESSMENTS              | Transportation Planning                                                             |                     |                     |                           |           |
|                                        | Program ( Preliminary ) Implementation plan                                         |                     |                     |                           |           |
|                                        | Sub-total                                                                           | 1,684,065           | 1,722,477           |                           | 1,722,477 |
| ENVIRONMENTAL ASSESSMENTS              | Revised Environmental Assessment Terms of Reference                                 |                     |                     | 470,413                   |           |
|                                        | Allowance for on-going York Consortium 2002 support for Spadina Subway Extension EA |                     |                     | 25,000                    |           |
|                                        | Sub-total                                                                           | 3,216,624           | 3,552,932           | 495,413                   | 4,048,345 |
| FINANCIAL PLANNING, LEGAL AND ANALYSIS | Business Case                                                                       |                     |                     |                           |           |
|                                        | Financial Strategy and Financial Models                                             |                     |                     |                           |           |
|                                        | Incorporation of Rapidco                                                            |                     |                     |                           |           |
|                                        | Sub-total                                                                           | 1,051,030           | 1,194,132           |                           | 1,194,132 |
| COMMUNICATION                          | Branding                                                                            |                     |                     |                           |           |
|                                        | Marketing                                                                           |                     |                     |                           |           |
|                                        | Government Relations                                                                |                     |                     |                           |           |
|                                        | Sub-total                                                                           | 874,400             | 850,307             |                           | 850,307   |
| PROJECT MANAGEMENT                     |                                                                                     |                     |                     |                           |           |
|                                        |                                                                                     |                     |                     |                           |           |
|                                        | TOTAL                                                                               | 1,764,771           | 1,640,507           |                           | 1,640,507 |
|                                        |                                                                                     | 8,590,890           | 8,960,355           | 495,413                   | 9,455,768 |

Table 2

**QUICK START  
EXPENDITURE FORECAST TO DECEMBER 31, 2005**

| PROJECT<br>CONCEPT DEFINITION            | ACTIVITY                                                                  | TO DATE EXPENDITURE AS<br>OF DECEMBER 31, 2004 | APPROVED TOTAL COST | PROPOSED ADDITIONAL COST | TOTAL       |
|------------------------------------------|---------------------------------------------------------------------------|------------------------------------------------|---------------------|--------------------------|-------------|
| BUSES                                    | Enhanced Quick Start<br>Financial Planning                                | 534,540                                        | 534,540             |                          | 534,539.74  |
|                                          |                                                                           | 304,125                                        | 304,125             |                          | 304,125     |
|                                          | Sub-Total                                                                 | 838,665                                        | 838,665             |                          | 838,665     |
| RUNNING WAYS                             | Preliminary Engineering                                                   | 80,363                                         | 80,363              |                          | 80,363      |
|                                          | Detail Design                                                             | 211,319                                        | 227,195             |                          | 227,195     |
|                                          | Supply of buses                                                           | 4,764,061                                      | 52,293,000          |                          | 52,293,000  |
| FACILITY                                 | Quality Assurance                                                         | 186,917                                        | 1,562,854           |                          | 1,562,854   |
|                                          | Sub-Total                                                                 | 5,242,659                                      | 54,163,412          |                          | 54,163,412  |
| ITS                                      | Preliminary Design                                                        | 1,356,803                                      | 1,356,803           |                          | 1,356,803   |
|                                          | Detail Design                                                             | 4,317,747                                      | 3,636,867           |                          | 3,636,867   |
|                                          | Construction                                                              | 5,214,952                                      | 11,860,328          |                          | 11,860,328  |
| OTHER CONTRACT RELATED COST              | Sub-Total                                                                 | 10,889,503                                     | 16,853,999          |                          | 16,853,999  |
|                                          | Preliminary Design                                                        | 425,001                                        | 425,001             |                          | 425,001     |
|                                          | Detail Design                                                             | 1,941,245                                      | 2,384,283           |                          | 2,384,283   |
| COMMUNICATION, ETC                       | Construction                                                              | 3,117,626                                      | 17,908,704          |                          | 17,908,704  |
|                                          | Sub-Total                                                                 | 5,483,872                                      | 20,717,988          |                          | 20,717,988  |
| OPERATING AND MAINTENANCE MOBILIZATION   | Preliminary Design                                                        | 331,184                                        | 331,184             |                          | 331,184     |
|                                          | Detail Design                                                             | 1,443,959                                      | 3,217,472           |                          | 3,217,472   |
|                                          | Construction+Purchase of equipment + Installation                         | 4,058,263                                      | 28,558,122          |                          | 28,558,122  |
| OPERATING AND MAINTENANCE MOBILIZATION   | Sub-Total                                                                 | 5,833,406                                      | 32,106,779          |                          | 32,106,779  |
|                                          | Design- Build support incurred by YC02 upon work plan completed           | 369,839                                        | 1,903,492           |                          | 1,903,492   |
|                                          | Insurance                                                                 | 1,447,240                                      | 1,447,240           |                          | 1,447,240   |
| OPERATING AND MAINTENANCE MOBILIZATION   | Financing on warranty hold back                                           | -                                              | 221,000             |                          | 221,000     |
|                                          | Contingency-Design & Build Contract Completion Bonus                      | -                                              | 380,000             |                          | 380,000     |
|                                          | Contingency-others                                                        | -                                              | 5,794,729           |                          | 5,794,729   |
| OPERATING AND MAINTENANCE MOBILIZATION   | Sub-Total                                                                 | 1,817,079                                      | 9,746,461           |                          | 9,746,461   |
|                                          | Branding                                                                  | 402,011                                        | 1,486,217           |                          | 1,486,217   |
|                                          | Marketing                                                                 | 896,265                                        | 896,265             |                          | 896,265     |
| OPERATING AND MAINTENANCE MOBILIZATION   | Sub-Total                                                                 | 1,298,276                                      | 2,382,482           | 1,848,701                | 4,231,183   |
|                                          | Property                                                                  | 5,769,770.28                                   | 7,713,176.18        |                          | 7,713,176   |
|                                          | (1) - Acquisition                                                         |                                                | 1,837,887.00        |                          | 1,837,887   |
| OPERATING AND MAINTENANCE MOBILIZATION   | - Improvement                                                             |                                                | 220,571             |                          | 220,571     |
|                                          | Fare policy                                                               | 215,794                                        | 514,665             |                          | 514,665     |
|                                          | Service integration Planning                                              | 503,521                                        | 1,140,226           |                          | 1,140,226   |
| OPERATING AND MAINTENANCE MOBILIZATION   | Operating contract procurement                                            | 845,437                                        | 2,562,622           |                          | 2,562,622   |
|                                          | Other Operating and Maintenance incurred by YC02 upon work plan completed | 29,325                                         | 13,989,147          |                          | 13,989,147  |
|                                          | * Sub-Total                                                               | 7,363,846                                      | 6,842,062           |                          | 6,842,062   |
| PROJECT MANAGEMENT<br>REGIONAL OVERSIGHT | External consulting                                                       | 5,029,559                                      | 452,611             |                          | 452,611     |
|                                          | - Legal                                                                   |                                                | 406,582             |                          | 406,582     |
|                                          | - Cost Confidence Process incurred by YC02                                |                                                | 388,611             |                          | 388,611     |
| PROJECT MANAGEMENT<br>REGIONAL OVERSIGHT | - Cost Confidence Process incurred by other consultants                   |                                                | 2,787,787           | 400,000                  | 3,187,787   |
|                                          | - Monitor for Design-Build Contract                                       | 1,770,144                                      | 230,716             |                          | 230,716     |
|                                          | * - Others                                                                | 210,701                                        | 1,893,881           |                          | 1,893,881   |
| PROJECT MANAGEMENT<br>REGIONAL OVERSIGHT | - Internal Department Cost                                                | 2,233,744                                      | 6,150,187           |                          | 6,150,187   |
|                                          | Sub-Total                                                                 | 5,462,393                                      | 163,791,183         | 3,261,442                | 167,052,625 |
|                                          | TOTAL                                                                     | 49,250,260                                     |                     |                          |             |

Note: (\*) Not eligible for subsidy

Table 3

**CORPORATE EXPENDITURES  
FORECAST TO DECEMBER 31, 2005**

| PROJECT                                       | TO DATE EXPENDITURE AS<br>OF DECEMBER 31, 2004 | APPROVED TOTAL COST | PROPOSED ADDITIONAL COST | TOTAL              |
|-----------------------------------------------|------------------------------------------------|---------------------|--------------------------|--------------------|
| Rapidco Office                                | 715,225                                        | 1,550,214           | 934,500                  | 2,484,714          |
| Business Relationship<br>- Legal<br>- Finance |                                                |                     |                          |                    |
| Sub-Total                                     | 2,214,319                                      | 2,420,822           | 300,000                  | 2,720,822          |
| Total                                         | 2,929,545                                      | 3,971,036           | 1,234,500                | 5,205,536          |
|                                               |                                                |                     |                          |                    |
| <b>TOTAL , TABLE 1, 2, 3</b>                  | <b>60,779,695</b>                              | <b>176,722,574</b>  | <b>4,495,942</b>         | <b>181,218,516</b> |

Table 4

**FUTURE PHASES OF FULL BUILD  
EXPENDITURES TO DECEMBER 31, 2004**

| <b>PROJECT</b>                                           | <b>EXPENDITURE AS<br/>OF DECEMBER 31,</b> | <b>APPROVED TOTAL COST</b> |
|----------------------------------------------------------|-------------------------------------------|----------------------------|
| <b>PRELIMINARY ENGINEERING FOR THE NEXT SEGMENT</b>      |                                           |                            |
| <b>FULL BUILD SYSTEM PLANNING AND PROJECT MANAGEMENT</b> | 352,547                                   | 357,105                    |
| <b>JOINT DEVELOPMENT &amp; FINANCIAL SERVICES</b>        | 208,400                                   | 218,039                    |
| <b>Total</b>                                             | <b>560,947</b>                            | <b>575,144</b>             |