

Table 1 – Servicing Requirements by Municipality**To Service up to 970,000 People in the YDSS System****As of April 2008**

Municipality	Infrastructure Required	Targeted Timing for Completion (Year & Quarter)	Proposed Earliest Triggers for Draft Plan Approvals or Presales	Earliest Presales Timing	Proposed Earliest Triggers for Plan Registration	Earliest Registration Timing
Aurora	• Aurora/Newmarket Feedermain (PS, WM and Reservoir) • Bathurst WM (Aurora/Newmarket West connection) • Aurora EQ Tank • 16th Avenue Phase 2 Sewer • YDSS Interceptor/ Lower Leslie Street Trunk	Q1 - 2008 Q2 - 2008 Q4 - 2008 Q3 - 2008 Q3 - 2008	Permission for presales granted in Nov 2006		Permission for plan registration granted in Dec 2007	
East Gwillimbury (Green Lane West area not relying on the YDSS sewer connection)	• Aurora/Newmarket Feedermain (PS, WM and Reservoir) • Bathurst WM (Aurora/Newmarket West connection) • Bathurst WM (Clearmeadow to Woodsprings) • Aurora EQ Tank • 16th Avenue Phase 2 Sewer • YDSS Interceptor/ Lower Leslie Street Trunk	Q1 - 2008 Q2 - 2008 Q1 - 2008 Q4 - 2008 Q3 - 2008 Q3 - 2008	Permission for presales granted in Nov 2006		Permission for plan registration granted in Dec 2007	

Municipality	Infrastructure Required	Targeted Timing for Completion (Year & Quarter)	Proposed Earliest Triggers for Draft Plan Approvals or Presales	Earliest Presales Timing	Proposed Earliest Triggers for Plan Registration	Earliest Registration Timing
East Gwillimbury (for Queensville Holland Landing & Sharon, relying on the YDSS sewer connection)	- Aurora/Newmarket Feedermain (PS, WM and Reservoir) - Queensville ET - Aurora EQ Tank 16th Avenue Phase 2 Sewer - YDSS Interceptor/ Lower Leslie Street Trunk - Queensville/Holland Landing/Sharon Servicing	Q1 - 2008 Q4 - 2009 Q4 - 2008 Q3 - 2008 Q3 - 2008 Q2 - 2010	One year prior to in service date (Q1/07) One year prior to in service date (Q4/08) Tender award (Q4/06) One year prior to in service date (Q3/07) Tender award (Q3/06) To be determined subject to development charge credit agreement	To be determined subject to development charge credit agreement	6 months prior to in service date (Q3/07) 6 months prior to in service date (Q2/09) 6 months prior to in service date (Q2/08) 6 months prior to in service date (Q1/08) 6 months prior to in service date (Q1/08) To be determined subject to development charge credit agreement	To be determined subject to development charge credit agreement
King	- King City Elevated Tank - King City Water Supply 16th Avenue Phase 2 Sewer - YDSS Interceptor/ Lower Leslie Street Trunk	Q2 - 2010 Q2 - 2010 Q3 - 2008 Q3 - 2008	One year prior to in service date (Q2/09) One year prior to in service date (Q2/09) One year prior to in service date (Q3/07) Tender award (Q3/06)	Q2 - 2009	6 months prior to in service date (Q4/09) 6 months prior to in service date (Q4/09) 6 months prior to in service date (Q1/08) 6 months prior to in service date (Q1/08)	Q4 - 2009
Markham	None					

Municipality	Infrastructure Required	Targeted Timing for Completion (Year & Quarter)	Proposed Earliest Triggers for Draft Plan Approvals or Presales	Earliest Presales Timing	Proposed Earliest Triggers for Plan Registration	Earliest Registration Timing
Newmarket	- Aurora/Newmarket Feedermain (PS, WM and Reservoir) - Bathurst WM (Aurora/Newmarket West connection) - Bathurst WM (Clearmeadow to Woodspring) - Aurora EQ Tank 16th Avenue Phase 2 Sewer - YDSS Interceptor/ Lower Leslie Street Trunk	Q1 -2008 Q2-2008 Q1-2008 Q4-2008 Q3-2008 Q3- 2008	Permission for presales granted in 2006		Permission for plan registration granted in Dec 2007	
Richmond Hill (for Yonge Street Corridor PD 8 and 9)	- Aurora Newmarket Feedermain connection to PD8 - Oak Ridges ET No 1 16th Avenue Phase 2 Sewer - YDSS Interceptor/ Lower Leslie Street Trunk	Q1 - 2008 Q3 - 2008 Q3 - 2008 Q3 - 2008	Permission for presales granted in Oct 2007		Permission for plan registration granted in March 2008	
Vaughan (only for areas requiring Bathurst Langstaff sewer)	Bathurst Langstaff Trunk	To be determined	Permission for presales granted in Oct 2007		6 months prior to in service date (TBD)	To be determined
Whitchurch-Stouffville (Stouffville)	Additional Water Supply (connection to YWS)	Q1 - 2009	Permission for presales granted in Feb 2008		6 months prior to in service (Q3/08)	Q3 – 2008

1) This data will be updated and submitted to Regional Council quarterly

2) Bolded dates indicate revisions since last report of March 5 2008

3) Projects completed and removed from the table since last report March 5, 2008: Newmarket Equalization Tank

4) New projects added to the table: none in this report