

Table 1 – Servicing Requirements by Municipality**To Service up to 970,000 People in the YDSS System****As of January 2008**

Municipality	Infrastructure Required	Targeted Timing for Completion (Year & Quarter)	Proposed Earliest Triggers for Draft Plan Approvals or Presales	Earliest Presales Timing	Proposed Earliest Triggers for Plan Registration	Earliest Registration Timing
Aurora	• Aurora/Newmarket Feedermain (PS, WM and Reservoir) • Bathurst WM (Aurora/Newmarket West connection) • Newmarket EQ Tank • Aurora EQ Tank • 16th Avenue Phase 2 Sewer • YDSS Interceptor/ Lower Leslie Street Trunk	Q1 - 2008 Q1 - 2008 Q1 - 2008 Q3 - 2008 Q3 - 2008 Q3 - 2008	Permission for presales granted in Nov 2006		Permission for plan registration granted in Dec 2007	
East Gwillimbury (Green Lane West area not relying on the YDSS sewer connection)	• Aurora/Newmarket Feedermain (PS, WM and Reservoir) • Bathurst WM (Aurora/Newmarket West connection) • Bathurst WM (Clearmeadow to Woodspring) • Newmarket EQ Tank • Aurora EQ Tank • 16th Avenue Phase 2 Sewer • YDSS Interceptor/ Lower Leslie Street Trunk	Q1 - 2008 Q1 - 2008 Q1 - 2008 Q1 - 2008 Q3 - 2008 Q3 - 2008 Q3 - 2008	Permission for presales granted in Nov 2006		Permission for plan registration granted in Dec 2007	

Municipality	Infrastructure Required	Targeted Timing for Completion (Year & Quarter)	Proposed Earliest Triggers for Draft Plan Approvals or Presales	Earliest Presales Timing	Proposed Earliest Triggers for Plan Registration	Earliest Registration Timing
East Gwillimbury (for Holland Landing Queensville & Sharon, relying on the YDSS sewer connection)	- Aurora/Newmarket Feedermain (PS, WM and Reservoir) - Queensville ET - Newmarket EQ Tank - Aurora EQ Tank 16th Avenue Phase 2 Sewer - YDSS Interceptor/ Lower Leslie Street Trunk - Queensville/Holland Landing Servicing	Q1 - 2008 Q4 - 2009 Q1 - 2008 Q3 - 2008 Q3 - 2008 Q3 - 2008 Q4 - 2009	One year prior to in service date (Q1/07) One year prior to in service date (Q4/08) Tender award (Q4/05) Tender award (Q4/06) One year prior to in service date (Q3/07) Tender award (Q3/06) To be determined subject to development charge credit agreement	To be determined subject to development charge credit agreement	6 months prior to in service date (Q3/07) 6 months prior to in service date (Q2/09) 6 months prior to in service date (Q3/07) 6 months prior to in service date (Q1/08) 6 months prior to in service date (Q1/08) 6 months prior to in service date (Q1/08) To be determined subject to development charge credit agreement	To be determined subject to development charge credit agreement
King	- King City Elevated Tank - King City Water Supply 16th Avenue Phase 2 Sewer - YDSS Interceptor/ Lower Leslie Street Trunk	Q2 - 2010 Q2 - 2010 Q3 - 2008 Q3 - 2008	One year prior to in service date (Q2/09) One year prior to in service date (Q2/09) One year prior to in service date (Q3/07) Tender award (Q3/06)	Q2 - 2009	6 months prior to in service date (Q4/09) 6 months prior to in service date (Q4/09) 6 months prior to in service date (Q1/08) 6 months prior to in service date (Q1/08)	Q4 - 2009
Markham	None					

Municipality	Infrastructure Required	Targeted Timing for Completion (Year & Quarter)	Proposed Earliest Triggers for Draft Plan Approvals or Presales	Earliest Presales Timing	Proposed Earliest Triggers for Plan Registration	Earliest Registration Timing
Newmarket	- Aurora/Newmarket Feedermain (PS, WM and Reservoir) - Bathurst WM (Aurora/Newmarket West connection) - Bathurst WM (Clearmeadow to Woodspring) - Newmarket EQ Tank - Aurora EQ Tank 16th Avenue Phase 2 Sewer - YDSS Interceptor/ Lower Leslie Street Trunk	Q1 -2008 Q1-2008 Q1-2008 Q1-2008 Q3-2008 Q3-2008 Q3- 2008	Permission for presales granted in 2006		Permission for plan registration granted in Dec 2007	
Richmond Hill (for Yonge Street Corridor PD 8 and 9)	- Aurora Newmarket Feedermain connection to PD8 - Oak Ridges ET No 1 16th Avenue Phase 2 Sewer - YDSS Interceptor/ Lower Leslie Street Trunk	Q1 - 2008 Q3 - 2008 Q3 - 2008 Q3 - 2008	Permission for presales granted in Oct 2007		6 months prior to in service (Q3/07) 6 months prior to in service (Q1/08) 6 months prior to in service (Q1/08) 6 months prior to in service (Q1/08)	Q1 – 2008
Vaughan (only for areas requiring Bathurst Langstaff sewer)	Bathurst Langstaff Trunk	Q4 - 2008	Permission for presales granted in Oct 2007		6 months prior to in service (Q2/08)	Q2 – 2008
Whitchurch-Stouffville (Stouffville)	Additional Water Supply (connection to YWS)	Q1 - 2009	Permission for presales granted in Feb 2008		6 months prior to in service (Q3/08)	Q3 – 2008

This data will be updated quarterly and submitted to Committee and Council

*Bolded dates indicate revisions since last report of December, 2007