

**Table 1 – Short Term Servicing Requirements by Municipality  
As of April 2006**

| <b>Municipality</b> | <b>Infrastructure Required</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                           | <b>Targeted Timing for Completion (Year &amp; Quarter)</b>                                                                                                           | <b>Proposed Earliest Triggers</b>                                                                                                                                                                                                                                                    | <b>Earliest Capacity Allocation Timing</b> |
|---------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------|
| Aurora              | <ul style="list-style-type: none"> <li>Aurora/Newmarket Feedermain (PS, WM and Reservoir)</li> <li>Bathurst WM (Aurora/Newmarket West connection)</li> <li>Newmarket EQ Tank</li> <li>Aurora EQ Tank</li> <li>16<sup>th</sup> Avenue Phase 2 Sewer</li> <li>YDSS Interceptor/ Lower Leslie Street Trunk</li> </ul>                                                                                                                                                                       | <b>Q2 - 2007</b><br><br>Q4 - 2007<br><br>Q4 - 2006<br>Q3 - 2007<br>Q2 - 2007<br>Q4 - 2007                                                                            | One year prior to in service date (Q2/06)<br><br><b>Trigger under review</b><br><br>Tender award (Q3/05)<br>Tender award (Q2/06)<br>One year prior to in service date (Q2/06)<br>Tender award (Q2/06)                                                                                | <b>Q2 – 2006</b>                           |
| East Gwillimbury    | <ul style="list-style-type: none"> <li>Aurora/Newmarket Feedermain (PS, WM and Reservoir)</li> <li>Queensville ET</li> <li>Bathurst WM (Aurora/Newmarket West connection) (Green Lane West only)</li> <li>Bathurst WM (Clearmeadow to Woodspring) (Green Lane West only)</li> <li>Newmarket EQ Tank</li> <li>Aurora EQ Tank</li> <li>16<sup>th</sup> Avenue Phase 2 Sewer</li> <li>YDSS Interceptor/ Lower Leslie Street Trunk</li> <li>Queensville/Holland Landing Servicing</li> </ul> | <b>Q2 - 2007</b><br><br><b>To be determined</b><br>Q4 - 2007<br><br>Q4 - 2007<br><br>Q4 - 2006<br>Q3 - 2007<br><b>Q2 - 2007</b><br>Q4 - 2007<br><br><b>Q3 - 2009</b> | One year prior to in service date (Q2/06)<br><br>Tender award<br><br><b>Trigger under review</b><br><br><b>Trigger under review</b><br><br>Tender award (Q3/05)<br>Tender award (Q2/06)<br>One year prior to in service date (Q2/06)<br>Tender award (Q2/06)<br><br>To be determined | <b>Q2 – 2006</b>                           |
| King                | <ul style="list-style-type: none"> <li>King City Elevated Tank</li> <li>King City Water Supply</li> <li>16<sup>th</sup> Avenue Phase 2 Sewer</li> <li>YDSS Interceptor/ Lower Leslie Street Trunk</li> </ul>                                                                                                                                                                                                                                                                             | <b>Q2 - 2008</b><br><b>Q2 - 2008</b><br><br><b>Q2 - 2007</b><br>Q4 - 2007                                                                                            | Tender award (Q2/07)<br>Tender award (Q2/07)<br><br>One year prior to in service date (Q2/06)<br>Tender award (Q2/06)                                                                                                                                                                | <b>Q2 – 2007</b>                           |
| Markham             | <ul style="list-style-type: none"> <li>None</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                                                                                                                                                      |                                                                                                                                                                                                                                                                                      | 2005                                       |
| Newmarket           | <ul style="list-style-type: none"> <li>Aurora/Newmarket Feedermain (PS, WM and Reservoir)</li> <li>Bathurst WM (Aurora/Newmarket West connection)</li> <li>Bathurst WM (Clearmeadow to Woodspring)</li> <li>Newmarket EQ Tank</li> <li>Aurora EQ Tank</li> <li>16<sup>th</sup> Avenue Phase 2 Sewer</li> <li>YDSS Interceptor/ Lower Leslie Street Trunk</li> </ul>                                                                                                                      | <b>Q2 - 2007</b><br><br>Q4 - 2007<br><br>Q4 - 2007<br><br>Q4 - 2006<br>Q3 - 2007<br><b>Q2 - 2007</b><br>Q4 - 2007                                                    | One year prior to in service date (Q2/06)<br><br><b>Trigger under review)</b><br><br><b>Trigger under review</b><br><br>Tender award (Q3/05)<br>Tender award (Q2/06)<br>One year prior to in service date (Q2/06)<br>Tender award (Q2/06)                                            | <b>Q2 – 2006</b>                           |

| <b>Municipality</b>                                                                                                                                | <b>Infrastructure Required</b>                                                                                                                                                                                                             | <b>Targeted Timing for Completion (Year &amp; Quarter)</b>             | <b>Proposed Earliest Triggers</b>                                                                                                                               | <b>Earliest Capacity Allocation Timing</b> |
|----------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------|
| Richmond Hill (Yonge Street Corridor)                                                                                                              | <ul style="list-style-type: none"> <li>• Aurora Newmarket Feedermain connection to PD8</li> <li>• Oak Ridges ET &amp; WM</li> <li>• 16<sup>th</sup> Avenue Phase 2 Sewer</li> <li>• YDSS Interceptor/ Lower Leslie Street Trunk</li> </ul> | <b>Q2 - 2007</b><br><br>Q2 - 2008<br><br><b>Q2 - 2007</b><br>Q4 - 2007 | One year prior to in service ( <b>Q2/06</b> )<br><br>Tender award (Q1/07)<br><br>One year prior to in service ( <b>Q2/06</b> )<br>Tender award ( <b>Q2/06</b> ) | Q1 – 2007                                  |
| Richmond Hill (remainder)                                                                                                                          | <ul style="list-style-type: none"> <li>• None</li> </ul>                                                                                                                                                                                   |                                                                        |                                                                                                                                                                 | 2005                                       |
| Vaughan                                                                                                                                            | <ul style="list-style-type: none"> <li>• Bathurst Langstaff Trunk</li> <li>• Pine Valley Pumping Station</li> </ul>                                                                                                                        | <b>Q4 - 2008</b><br><br>Q3 - 2006                                      | One year prior to in service ( <b>Q4/07</b> )<br><br>Tender award ( <b>Q3/05</b> )                                                                              | <b>Q4 - 2007</b>                           |
| Whitchurch-Stouffville                                                                                                                             | Additional Water Supply (wells or connection to YWS)                                                                                                                                                                                       | <b>Q3 - 2008</b>                                                       | To be determined                                                                                                                                                |                                            |
| This data will be updated quarterly and submitted to Committee and Council<br>*Bolted dates indicate revisions since last report of December, 2005 |                                                                                                                                                                                                                                            |                                                                        |                                                                                                                                                                 |                                            |