



York Region Rapid Transit - Y1 Property Acquisition Project Goals

Project Goals	Status/Completion Dates
1. Title work	completed
2. Surveys	completed
3. Negotiators first meeting with owners	completed
4. Market value appraisals	completed
5. Negotiators second meeting with owners	June 15, 2007
6. Mitigation Measures Plan	June 20, 2007
7. Appraisers address non-market value issues	July 1, 2007
8. Negotiators complete third meeting with owners	July 20, 2007
9. Notice of Application Issued in cases when negotiated sales not in process	July 30, 2007
10. Hearing of Necessity	September, 2007
11. Report to Council on negotiated business arrangements	September, 2007
12. Report to Council on Hearing of Necessity	December 2007
13. Expropriation Plan Filed	January 15, 2008
14. Updated report to Council on the negotiated sales and the remaining cases where Plans of Expropriation are filed	January 15, 2008
15. Three Notices Issued	January 30, 2008
16. Possession Secured	May 1, 2008