

**QUICK START
EXPENDITURE FORECAST TO DECEMBER 31, 2005**

Attachment 2

PROJECT	ACTIVITY	TO DATE EXPENDITURE AS OF MAY 31, 2005	APPROVED TOTAL COST (within \$150 millions)	APPROVED TOTAL COST (beyond \$150 millions)	PROPOSED ADDITIONAL COSTS	TOTAL
CONCEPT DEFINITION						
	Enhanced Quick Start	534,288	534,288			534,287.75
	Financial Planning	304,125	304,125			304,125.27
	Sub-Total	838,413	838,413			838,413
BUSES						
	Preliminary Engineering	80,363	80,363			80,363.08
	Detail Design	213,877	232,829			232,829.19
	Supply of buses	5,612,278	52,096,294			52,096,293.72
	Quality Assurance	204,114	1,681,264			1,681,263.87
	Sub-Total	6,110,633	54,090,750			54,090,750
RUNNING WAYS						
	Preliminary Design	1,356,803	1,356,803			1,356,803.50
	Detail Design	4,629,379	4,045,254			4,045,254.36
	Construction	5,846,839	13,071,291			13,071,291.07
	Sub-Total	11,833,021	18,473,349			18,473,349
FACILITY						
	Preliminary Design	425,001	425,001			425,001
	Detail Design	2,281,991	3,562,428			3,562,428
	Construction	9,068,613	28,557,073		700,000	29,257,073
	Sub-Total	11,775,605	32,544,502		700,000	33,244,502
ITS						
	Preliminary Design	331,184	331,184			331,184.32
	Detail Design	1,778,475	2,007,872			2,007,871.71
	Construction+Purchase of equipment + Installation	7,618,437	18,861,134			18,861,133.96
	Sub-Total	9,728,097	21,200,190			21,200,190
OTHER CONTRACT RELATED COST						
	Design- Build support incurred by YC02 upon work plan completed	794,511	1,874,596			1,874,596.00
	Insurance	1,447,240	1,447,240			1,447,240.00
	Bond	982,295	982,295			982,295.00
	Financing on warranty hold back	-	221,000			221,000.00
	Contingency-Design & Build Contract Completion Bonus	-	380,000			380,000.00
	Contingency-others	-	1,504,523		-700,000.00	804,522.63
	Sub-Total	3,224,046	6,409,654		-700,000.00	5,709,654
COMMUNICATION, ETC						
	Branding	1,196,819	434,217	3,000,000.00		3,434,217.17
	Marketing	896,265	896,265	-		896,264.55
	Sub-Total	2,093,084	1,330,482	3,000,000		4,330,482
OPERATING AND MAINTENANCE MOBILIZATION						
	Property					
	(1) - Acquisition	5,696,611.38		5,696,611.38		5,696,611.38
	- Improvement	945,754.31		1,275,000.00		1,275,000.00
	Fare policy	302,213	220,571			311,975.71
	Service Integration Planning	514,665	514,665	91,405.00		514,664.98
	Operating and Maintenance related to D&B contract	166,919	557,168	45,000.00		602,168.00
	Operating and Maintenance related to operation contract	1,076,200	533,375	1,901,040.00		2,434,415.33
	Other Operating and Maintenance costs	426,961	-	570,177.00		570,177.00
	* Sub-Total	9,129,324	1,825,779	9,579,233		11,405,012
PROJECT MANAGEMENT		5,700,137	6,783,628			6,783,628
REGIONAL OVERSIGHT						
	External consulting					
	- Legal	452,611	452,611			452,611
	- Cost Confidence Process incurred by YC02	406,582	406,582			406,582
	- Cost Confidence Process incurred by other consultants	388,611	290,812	97,800		388,611
	- Monitor for Design-Build Contract	2,414,702	3,375,787			3,375,787
	* - Others	242,376		280,199		280,199
	* - Internal Department Cost	3,095,011	-	3,565,777		3,565,777
	Sub-Total	6,999,892	4,525,791	3,943,775		8,469,565
TOTAL		67,432,252	148,022,537	16,523,008		164,545,545