

**QUICK START
EXPENDITURE FORECAST TO DECEMBER 31, 2005**

PROJECT CONCEPT DEFINITION	ACTIVITY	TO DATE EXPENDITURE AS OF FEBRUARY 28, 2005	APPROVED TOTAL COST (within \$150 millions)	APPROVED TOTAL COST (beyond \$150 millions)	PROPOSED ADDITIONAL COSTS	TOTAL
BUSES	Enhanced Quick Start Financial Planning	534,288 304,125 838,413	534,288 304,125 838,413			534,288 304,125 838,413
	Preliminary Engineering	80,363	80,363			80,363
	Detail Design	211,319	232,829			232,829
	Supply of buses	4,764,061	52,961,204			52,961,204
RUNNING WAYS	Quality Assurance	166,587	1,579,037			1,579,037
	Sub-Total	5,222,330	54,853,434			54,853,434
	Preliminary Design	1,356,803	1,356,803			1,356,803
	Detail Design	4,418,189	3,709,189			3,709,189
FACILITY	Construction	5,103,543	12,194,181			12,194,181
	Sub-Total	10,878,536	17,260,174			17,260,174
	Preliminary Design	425,001	425,001			425,001
	Detail Design	1,997,904	2,474,047			2,474,047
ITS	Construction	4,290,209	28,684,304			28,684,304
	Sub-Total	6,713,114	31,583,352			31,583,352
	Preliminary Design	331,184	331,184			331,184
	Detail Design	1,450,638	3,305,714			3,305,714
OTHER CONTRACT RELATED COST	Construction-Purchase of equipment + Installation	2,473,118	19,556,029			19,556,029
	Sub-Total	4,254,940	23,192,927			23,192,927
	Design-Build support incurred by YC02 upon work plan completed	500,707	1,903,492			1,903,492
	Insurance	1,447,240	1,447,240			1,447,240
COMMUNICATION, ETC	Bond	1,075,031	1,075,031			1,075,031
	Financing on warranty hold back		221,000			221,000
	Contingency-Design & Build Contract Completion Bonus		380,000			380,000
	Contingency-others		1,674,072			1,674,072
OPERATING AND MAINTENANCE MOBILIZATION	Sub-Total	3,022,978	6,700,835			6,700,835
	Branding	727,148	434,217	1,052,000		1,486,217
	Marketing	856,265	896,265		1,948,000	2,744,966
	Sub-Total	1,623,413	1,330,482	1,052,000		4,231,183
PROJECT MANAGEMENT REGIONAL OVERSIGHT	Property				1,975,000	1,975,000
	- Acquisition	5,696,541		5,696,541		7,671,541
	- Improvement	5,225		1,837,887		1,837,887
	Fare policy	215,795	220,571			220,571
PROJECT MANAGEMENT REGIONAL OVERSIGHT	Service Integration Planning	503,521	514,665			514,665
	Operating contract procurement	820,437	1,095,226			1,140,226
	Other Operating and Maintenance incurred by YC02 upon work plan completed	237,562		2,562,622		2,562,622
	Sub-Total	7,479,081	1,830,482	10,142,050	1,975,000	13,947,512
PROJECT MANAGEMENT REGIONAL OVERSIGHT	External consulting	5,195,819	6,763,290			6,763,290
	- Legal	452,611	452,611			452,611
	- Cost Confidence Process incurred by YC02	406,582	406,582			406,582
	- Cost Confidence Process incurred by other consultants	388,611	290,812	97,800		389,611
PROJECT MANAGEMENT REGIONAL OVERSIGHT	Monitor for Design-Build Contract	1,770,144	2,605,787			3,505,787
	- Others	234,676		260,199		260,199
	- Internal Department Cost	2,484,575		3,042,212		3,042,212
	Sub-Total	5,737,198	3,755,791	3,420,210	900,000	8,076,001
TOTAL		50,965,822	148,109,159	14,614,260	4,823,000	167,447,120

Note: (*) Not eligible for subsidy.