

Table 1 – Servicing Requirements by Municipality**To Service up to 970,000 People in the YDSS System****As of October 2008**

Municipality	Infrastructure Required	Targeted Timing for Completion (Year & Quarter)	Proposed Earliest Triggers for Draft Plan Approvals or Presales	Earliest Presales Timing	Proposed Earliest Triggers for Plan Registration	Earliest Registration Timing
Aurora	Aurora EQ Tank	Q4 – 2008	Permission for presales granted in Nov 2006		Permission for plan registration granted in Dec 2007	
East Gwillimbury (Green Lane West area not relying on the YDSS sewer connection)	Aurora EQ Tank	Q4 - 2008	Permission for presales granted in Nov 2006		Permission for plan registration granted in Dec 2007	
East Gwillimbury (for Queensville Holland Landing & Sharon, relying on the YDSS sewer connection)	- Queensville ET - Aurora EQ Tank - Queensville/Holland Landing/Sharon Servicing	Q3 - 2010 Q4 - 2008 Q4 - 2010	One year prior to in service date (Q3/09) Tender award (Q4/06) To be determined subject to development charge credit agreement	 To be determined subject to development charge credit agreement	6 months prior to in service date (Q1/10) 6 months prior to in service date (Q2/08) To be determined subject to development charge credit agreement	 To be determined subject to development charge credit agreement
King	- King City Elevated Tank - King City Water Supply	Q2 - 2010 Q2 - 2010	One year prior to in service date (Q2/09) One year prior to in service date (Q2/09)	Q2 - 2009	6 months prior to in service date (Q4/09) 6 months prior to in service date (Q4/09)	Q4 - 2009
Markham	None					

Municipality	Infrastructure Required	Targeted Timing for Completion (Year & Quarter)	Proposed Earliest Triggers for Draft Plan Approvals or Presales	Earliest Presales Timing	Proposed Earliest Triggers for Plan Registration	Earliest Registration Timing
Newmarket	• Aurora EQ Tank	Q4-2008	Permission for presales granted in 2006		Permission for plan registration granted in Dec 2007	
Vaughan (only for areas requiring Bathurst Langstaff sewer)	• Bathurst Collector Sewer • Langstaff Trunk Sewer	Q4 - 2008 Q3 -2009	Permission for presales granted in Oct 2007		Permission for plan registration granted in August 2008 Permission for plan registration granted in September 2008 (based on interim servicing through the installation of a flow control gate by February 2009)	
Whitchurch-Stouffville (Stouffville)	• Additional Water Supply (connection to YWS)	Q1 - 2009	Permission for presales granted in Feb 2008		Permission for plan registration granted in September 2008	

1) This data will be updated and submitted to Regional Council quarterly

2) Bolded dates indicate revisions since last report (September 2008)

3) Projects completed and removed from the table since last report: Bathurst WM (Aurora/Newmarket West connection), 16th Avenue Phase 2 sewer, YDSS Interceptor/Lower Leslie St. trunk sewer and Oak Ridges ET No1