

Table 1 – Servicing Requirements by Municipality**To Service up to 970,000 People in the YDSS System****As of November 2007****(planned to service projected population to the end of 2010)**

Municipality	Infrastructure Required	Targeted Timing for Completion (Year & Quarter)	Proposed Earliest Triggers for Draft Plan Approvals or Presales	Earliest Presales Timing	Earliest Registration Timing
Aurora	- Aurora/Newmarket Feedermain (PS, WM and Reservoir) - Bathurst WM (Aurora/Newmarket West connection) - Newmarket EQ Tank - Aurora EQ Tank 16th Avenue Phase 2 Sewer - YDSS Interceptor/ Lower Leslie Street Trunk	Q1 - 2008 Q1 - 2008 Q4 - 2007 Q2 - 2008 Q4 - 2007 Q1 - 2008	One year prior to in service date (Q1/07) One year prior to in service date (Q1/07) Tender award (Q4/05) Tender award (Q4/06) One year prior to in service date (Q4/06) Tender award (Q3/06)	Permission for presales granted in Nov 2006	Q4 - 2007
East Gwillimbury	- Aurora/Newmarket Feedermain (PS, WM and Reservoir) - Queensville ET - Bathurst WM (Aurora/Newmarket West connection) (Green Lane West only) - Bathurst WM (Clearmeadow to Woodspring) (Green Lane West only) - Newmarket EQ Tank - Aurora EQ Tank 16th Avenue Phase 2 Sewer - YDSS Interceptor/ Lower Leslie Street Trunk - Queensville/Holland Landing Servicing	Q1 - 2008 Q4 - 2009 Q1 - 2008 Q1 - 2008 Q4 - 2007 Q2 - 2008 Q4 - 2007 Q1 - 2008 Q4 - 2009	One year prior to in service date (Q1/07) One year prior to in service date (Q4/08) One year prior to in service date (Q1/07) One year prior to in service date (Q1/07) Tender award (Q4/05) Tender award (Q4/06) One year prior to in service date (Q4/06) Tender award (Q3/06) To be determined subject to development charge credit agreement	Permission for presales granted in Nov 2006 (for Green Lane West area not relying on the YDSS sewer connection)	Q4 - 2007 (for Green Lane West area not relying on the YDSS sewer connection)
King	- King City Elevated Tank - King City Water Supply 16th Avenue Phase 2 Sewer - YDSS Interceptor/ Lower Leslie Street Trunk	Q3 - 2010 Q3 - 2010 Q4 - 2007 Q1 - 2008	One year. prior to in service Date (Q3/09) One year. prior to in service date (Q3/09) One year prior to in service date (Q4/06) Tender award (Q3/06)	Q3 - 2009	Q1 - 2010
Markham	None			2005	

Municipality	Infrastructure Required	Targeted Timing for Completion (Year & Quarter)	Proposed Earliest Triggers for Draft Plan Approvals or Presales	Earliest Presales Timing	Earliest Registration Timing
Newmarket	- Aurora/Newmarket Feedermain (PS, WM and Reservoir) - Bathurst WM (Aurora/Newmarket West connection) - Bathurst WM (Clearmeadow to Woodspring) - Newmarket EQ Tank - Aurora EQ Tank 16th Avenue Phase 2 Sewer - YDSS Interceptor/ Lower Leslie Street Trunk	Q1 - 2008 Q1 - 2008 Q1 - 2008 Q4 - 2007 Q2 - 2008 Q4 - 2007 Q1 - 2008	One year prior to in service date (Q1/07) One year prior to in service date (Q1/07) One year prior to in service date (Q1/07) Tender award (Q4/05) Tender award (Q4/06) One year prior to in service date (Q4/06) Tender award (Q3/06)	Permission for presales granted in Nov 2006	Q4 - 2007
Richmond Hill (Yonge Street Corridor PD 8 and 9)	- Aurora Newmarket Feedermain connection to PD8 - Oak Ridges ET No 1 16th Avenue Phase 2 Sewer - YDSS Interceptor/ Lower Leslie Street Trunk	Q1 - 2008 Q3 - 2008 Q4 - 2007 Q1 - 2008	One year prior to in service (Q1/07) One year prior to in service (Q3/07) One year prior to in service (Q4/06) Tender award (Q3/06)	Permission for presales granted in Oct 2007	Q1 - 2008
Richmond Hill (remainder)	None			2005	
Vaughan	Bathurst Langstaff Trunk	Q4 - 2008	One year prior to in service (Q4/07)	<u>Woodbridge Service Area</u> Permission for presales granted in Nov 2006 For other areas Permission for presales granted in Oct 2007	Q2 - 2008 (only for areas requiring Bathurst Langstaff sewer)
Whitchurch-Stouffville (Stouffville)	Additional Water Supply (connection to YWS)	Q4 - 2008	One year prior to in service (Q4/07)	Q4 - 2007	Q2 - 2008
This data will be updated quarterly and submitted to Committee and Council *Bolded dates indicate revisions since last report of September, 2007					