

**QUICK START
EXPENDITURE FORECAST TO DECEMBER 31, 2005**

Attachment 2

PROJECT	ACTIVITY	TO DATE EXPENDITURE AS OF AUGUST 31, 2005	COST (within \$150 millions)	APPROVED TOTAL COST (beyond \$150 millions)	PROPOSED ADDITIONAL COSTS	TOTAL
CONCEPT DEFINITION	Enhanced Quick Start Financial Planning Sub-Total	534,288 304,125 <u>838,413</u>	534,288 304,125 <u>838,413</u>			534,287.75 304,125.27 <u>838,413</u>
BUSES	Preliminary Engineering Detail Design Supply of buses Quality Assurance Sub-Total	80,363 213,877 27,817,829 464,389 <u>28,576,458</u>	80,363 232,829 52,096,294 1,681,264 <u>54,090,750</u>			80,363.08 232,829.19 52,096,293.72 1,681,263.87 <u>54,090,750</u>
RUNNING WAYS	Preliminary Design Detail Design Construction Sub-Total	1,356,803 4,684,371 7,632,679 <u>13,673,854</u>	1,356,803 3,998,254 13,198,291 <u>18,553,349</u>			1,356,803.50 3,998,254.36 13,198,291.07 <u>18,553,349</u>
FACILITY	Preliminary Design Detail Design Construction Sub-Total	425,001 2,420,534 17,729,850 <u>20,575,386</u>	425,001 2,582,428 29,708,827 <u>32,716,257</u>		450,000 <u>450,000</u>	425,001 2,582,428 30,158,827 <u>33,166,257</u>
ITS	Preliminary Design Detail Design Construction+Purchase of equipment + Installation Sub-Total	331,184 2,019,876 9,899,778 <u>12,250,839</u>	331,184 3,098,872 18,827,907 <u>22,257,964</u>			331,184.32 3,098,871.71 18,827,907.49 <u>22,257,964</u>
OTHER CONTRACT RELATED COST	Design- Build support incurred by YC02 Insurance Bond Financing on warranty hold back Contingency-Design & Build Contract Completion Bonus Contingency-others Sub-Total	1,113,566 1,447,240 982,295 - - - <u>3,543,101</u>	1,844,596 1,447,240 982,295 221,000 380,000 63,453 <u>4,938,584</u>			1,844,596.00 1,447,240.00 982,295.00 221,000.00 380,000.00 63,452.72 <u>4,938,584</u>
COMMUNICATION, ETC	Branding Marketing Sub-Total	1,780,331 896,265 <u>2,676,596</u>	434,217 896,265 <u>1,330,482</u>	3,000,000.00 - <u>3,000,000</u>		3,434,217.17 896,264.55 <u>4,330,482</u>
OPERATING AND MAINTENANCE MOBILIZATION	Property (1) - Acquisition - Improvement Fare policy Service Integration Planning Operating and Maintenance related to D&B contract Operating and Maintenance related to operation contract Other Operating and Maintenance costs * Sub-Total	5,696,611.38 1,050,992.83 307,161 514,665 347,621 1,473,802 602,841 <u>9,993,694</u>	220,571 514,665 557,168 533,375 - <u>1,825,779</u>	5,696,611.38 1,275,000.00 91,405.00 1,825,540.00 699,177.00 <u>9,587,733</u>	358,150.00 - <u>358,150</u>	6,054,761.38 1,275,000.00 311,975.71 514,664.98 557,168.00 2,358,915.33 699,177.00 <u>11,771,662</u>
PROJECT MANAGEMENT		6,271,761	6,813,628			6,813,628
REGIONAL OVERSIGHT	External consulting - Legal - Cost Confidence Process incurred by YC02 - Cost Confidence Process incurred by other consultants - Monitor for Design-Build Contract * - Others * - Internal Department Cost Sub-Total	452,611 406,582 388,611 3,192,523 259,964 3,528,772 <u>8,229,061</u>	452,611 406,582 290,812 3,407,328 - <u>4,557,332</u>	97,800 259,964 3,565,777 <u>3,923,540</u>		452,611 406,582 388,611 3,407,328 259,964 3,565,777 <u>8,480,872</u>
TOTAL		106,629,163	147,922,537	16,511,273	808,150	165,241,960