

**Table 1 – Short Term Servicing Requirements by Municipality
As of February 2007**

Municipality	Infrastructure Required	Targeted Timing for Completion (Year & Quarter)	Proposed Earliest Triggers for Draft Plan Approvals or Presales	Earliest Trigger Timing
Aurora	- Aurora/Newmarket Feedermain (PS, WM and Reservoir) - Bathurst WM (Aurora/Newmarket West connection) - Newmarket EQ Tank - Aurora EQ Tank 16th Avenue Phase 2 Sewer - YDSS Interceptor/ Lower Leslie Street Trunk	Q4 - 2007 Q4 - 2007 Q4 - 2007 Q2 - 2008 Q2 - 2007 Q1 - 2008	One year prior to in service date (Q4/06) Not Critical- continue monitoring Tender award (Q4/05) Tender award (Q4/06) One year prior to in service date (Q2/06) Tender award (Q3/06)	Permission for presales granted in Nov 2006
East Gwillimbury	- Aurora/Newmarket Feedermain (PS, WM and Reservoir) - Queensville ET - Bathurst WM (Aurora/Newmarket West connection) (Green Lane West only) - Bathurst WM (Clearmeadow to Woodspring) (Green Lane West only) - Newmarket EQ Tank - Aurora EQ Tank 16th Avenue Phase 2 Sewer - YDSS Interceptor/ Lower Leslie Street Trunk - Queensville/Holland Landing Servicing	Q4 - 2007 Q2 - 2009 Q4 - 2007 Q4 - 2007 Q4 - 2007 Q2 - 2008 Q2 - 2007 Q1 - 2008 Q3 - 2009	One year prior to in service date (Q4/06) One year prior to in service date (Q2/08) Not Critical- continue monitoring Not Critical- continue monitoring Tender award (Q4/05) Tender award (Q4/06) One year prior to in service date (Q2/06) Tender award (Q3/06) To be determined	Permission for presales granted in Nov 2006
King	- King City Elevated Tank - King City Water Supply 16th Avenue Phase 2 Sewer - YDSS Interceptor/ Lower Leslie Street Trunk	Q4 - 2008 Q4 - 2008 Q2 - 2007 Q1 - 2008	Tender award (Q4/07) Tender award (Q4/07) One year prior to in service date (Q2/06) Tender award (Q3/06)	Q4 - 2007
Markham	None			2005

Municipality	Infrastructure Required	Targeted Timing for Completion (Year & Quarter)	Proposed Earliest Triggers	Earliest Capacity Allocation Timing
Newmarket	• Aurora/Newmarket Feedermain (PS, WM and Reservoir) • Bathurst WM (Aurora/Newmarket West connection) • Bathurst WM (Clearmeadow to Woodspring) • Newmarket EQ Tank • Aurora EQ Tank • 16th Avenue Phase 2 Sewer • YDSS Interceptor/ Lower Leslie Street Trunk	Q4 - 2007 Q4 - 2007 Q4 - 2007 Q4 - 2007 Q2 - 2008 Q2 - 2007 Q1- 2008	One year prior to in service date (Q4/06) Not Critical- continue monitoring Not Critical- continue monitoring Tender award (Q4/05) Tender award (Q4/06) One year prior to in service date (Q2/06) Tender award (Q3/06)	Permission for presales granted in Nov 2006
Richmond Hill (Yonge Street Corridor PD 8 and 9)	• Aurora Newmarket Feedermain connection to PD8 • Oak Ridges ET & WM • 16th Avenue Phase 2 Sewer • YDSS Interceptor/ Lower Leslie Street Trunk	Q4 - 2007 Q2 - 2008 Q2 - 2007 Q1 - 2008	One year prior to in service (Q4/06) Tender award (Q1/07) One year prior to in service (Q2/06) Tender award (Q3/06)	Q1 – 2007
Richmond Hill (remainder)	• None			2005
Vaughan	• Bathurst Langstaff Trunk • Pine Valley Pumping Station	Q4 - 2008 Q4 - 2006	One year prior to in service (Q4/07) Tender award (Q3/05)	<u>Woodbridge service area</u> Permission for presales granted in Aug2006 <u>For other areas</u> Q4 – 2007
Whitchurch-Stouffville (Stouffville)	Additional Water Supply (wells or connection to YWS)	Q3 - 2008	One year prior to in service (Q3/07)	Q3 - 2007
This data will be updated quarterly and submitted to Committee and Council *Bolded dates indicate revisions since last report of January, 2007				